Project Red Oak Data Center: Section 26 13 13, Medium-Voltage Switchgear

Sample document for a software demo. Fictional project.

1.1 Scope

This section covers the 13.8 kV main-tie-main lineup for Building 2 of a fictional data center campus.

2.1 Electrical ratings

The switchgear shall be rated 15 kV maximum and shall have a BIL of 95 kV. The main bus shall be rated 3000 A continuous. The short-circuit rating shall be 40 kA symmetrical. The system frequency is 60 Hz. Breaker control power shall be 125 VDC from the station battery.

2.2 Construction

The switchgear shall be metal-clad and built to IEEE C37.20.2. The enclosure shall be NEMA 1 for indoor use. The lineup shall be arc-resistant, accessibility Type 2B, and tested to IEEE C37.20.7. Circuit breakers shall be vacuum type. Remote racking is required for all breakers. The lineup shall be seismic certified. Infrared windows are preferred at all cable compartments.

3.1 Site conditions

Equipment shall operate at an ambient temperature of 40 C. The site altitude is 300 m.

4.1 Delivery and testing

Delivery shall be within 56 weeks of purchase order. The Owner shall witness factory acceptance testing at the seller's plant.